To,

The Executive Engineer

Project Division

Yelahanka Zone

Bruhat Bengaluru Mahanagar Palike

Bengaluru-92.

"PMC & INSPECTION REPORT "

Dear Sir,

Subject: Regarding Inspection report for the below mentioned work

Comprehensive Development of Hegdenagar East Side cross roads and Shabarinagar cross road in Ward No.06

SL.NO	Description of work	Unit	Qty
1	Removing and resetting of footpath slab	Sqm	91.98
2	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. ii) Dismantling brick/Tile work B. In cement mortar	Cum	11.88
3	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. iii) Dismantling Stone Masonry.B. Rubble stone masonry in cement mortar	Cum	47.95
5	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3	Cum	598.91

6	KSRRB M2100-10: Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.89 cum and fine aggregates @ 0.46 cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM of machinery, curing, formworks, scaffolding and centering complete as per specifications	Cum	80.43
7	Providing laying plain / reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300kgs with 20mm and downsize granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering shuttering cost of materials, HOM of machinery, curing etc., complet excluding cost of steel as per MORTH specification No. 1500,1700,2200 including cost of materials, labour, HOM complete as per specifications wall & bottom thickness 15cm.	Cum	200.79
8	Providing laying plain / reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300kgs with 20mm and downsize granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering shuttering cost of materials, HOM of machinery, curing etc., complet excluding cost of steel as per MORTH specification No. 1500,1700,2200 including cost of materials, labour, HOM complete as per specifications wall & bottom thickness 15cm.	Cum	13.39
9	KSRRB M2200-6. Providing TMT steel reinforcement Fe500 for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. MORTH specification No 1600 & 2200	MT	13.41
10	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge.	Sqm	377.91
11	Providing and fixing RCC Precast cover slab of 250mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc,	Sqm	27.78

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

	complete and as per drawing and the directions of Engineer in-charge.		
13	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,complete	Nos	147.00
14	Providing laying plain / reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300kgs with 20mm and downsize granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering shuttering cost of materials, HOM of machinery, curing etc., complet excluding cost of steel as per MORTH specification No. 1500,1700,2200 including cost of materials, labour, HOM complete as per specifications wall & bottom thickness 15cm.	Cum	2.97
15	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8	Sqm	23.10
16	KSRRB M100-4.1: Cost of Haulage including loading and unloading of stone Boulder / Stone aggregates / Sand /Kankar / Moorum KSRRB M100-1: Placing tipper at loading point, loading with front end loader, dumping, turning for return trip, excluding time for haulage and return trip including with all lead and lifts, loading and unloading,tools, plants, HOM of machinery, cost of materials, labour and other incidental charges etc., complete as per specification and as per the direction by Engineer in charge of the work.MORTH Chapter 1	Cum	598.91

With respect to the above subject and name of the work, we have inspected and verified the measurement and quantity of the materials of the work was found to be completed satisfactorily for the 2nd and Part bill

Thanking you,

For AARTN ASSOCIATES

AARTN ASSOCIATES
Authorised Signatory.

Asst. Executive Engineer
Project Division
Yelahanka Zone
BWSSB, Bangalore - 92

AARTN ASSOCIATES
The Modern Construction Solution